



US LHC ACCELERATOR PROJECT

berkeley - brookhaven - fermilab



Joseph Rasson
LBNL

**DOE Lehman Review
Meeting at Germantown
26 July 2004**



Outline




- Project Overview
- IR Absorbers (TAS and TAN)
- Cryogenic Distribution Boxes (DFBX)
- DFBX Delivery Schedule
- DFBX Budget Data
- Summary



The TAN consists of three major assemblies;

1. Absorber box
 2. Beam tube, 15 ft long
 3. Steel shielding and marble headstone
- 33 Tons total weight**





TAN Arrived at CERN 5 April, 2004

Working on Acceptance by CERN






Shipping to CERN, Jul 2003

Vacuum Chamber Inspection by CERN Complete



CAD Model of DFBX Illustrates Complexity





DFBX Highlights Since Last Year's Review



- Great progress was achieved toward completing the DFBX project
- Major fabrication of Government Furnished Material at LBNL and FNAL is complete
- Major fabrication, assembly and integration operations are underway at Meyer Tool and Mfg Inc.
- Some schedule setback due to leaks in the 6 inch dia. Chimney bellows and vapor cooled leads



20 Pairs 7,500A HTS Current Leads Fabrication and Test



- Fabrication is Complete at Pirelli
- 19 pairs were cold tested at Fermi Lab
- Two pairs were returned to Pirelli for repair:
 - One pair had instrumentation problems
 - One pair had leak problems and will need to be cold tested at Fermi Lab
- Repair is underway at Pirelli





32 Each Vapor Cooled Power Leads Fabrication is Complete



- Fabrication at American Magnetics (AMI) is complete and all leads were shipped to MTM:
 - 16 ea 6-lead, 600 A assemblies
 - 8 ea 2-lead, 600 A assemblies
 - 8 ea 10-lead 120 A assemblies
- Leak to ambient was discovered after installing first set in DFBX-G
- All 32 leads were shipped back to AMI for repair
- First set for DFBX-G is repaired and delivered to MTM last week



Two Boxes being Assembled Spool Pieces and HTS Leads are Installed






Two Boxes are Ready for VCL Installation



View Inside LHe Vessel Shows Lambda Plug and HTS lead Splice Blocks





Leak Problems with Lead Chimney Bellows Were Corrected



- Performed life cycle tests at MTM and BOA
- Revised close out weld to reduce heating effect
- Ordered more spare bellows to have on hand if needed



Summary DFBX Production Status at Meyer Tool



- Major fabrication of all components for 8 boxes is complete
- Mechanical components for the two most complex boxes are basically assembled
- Pressure tests and vacuum leak tests of critical assemblies are complete
- Electrical components assembly and test are underway
- Assembly and test operations took less time than planned in the MTM's schedule
- The remaining major assembly operations are vacuum vessel closeout weld and final leak test
- We now have the technical experience and actual task duration data to set credible shipping dates
- LBNL and FNAL will continue to provide aggressive oversight and timely support to Meyer Tool to insure that production stays on track



DFBX Production Schedule



- Leak problems with bellows and VCL resulted in 3.5 months delay of first box
- Revised the assembly processes to work around the VCL, and authorized 2000 hours of overtime, resulting in:
 - First two boxes are at the same assembly stage
 - Schedule slippage at the front end is reduced to 2.5 months
- We have maintained 2 months schedule contingency at the end of the project. In part because:
 - Assembly process modification and overtime
 - BCR 64 – Change definitions (and dates) of L2 delivery milestones to be “approved for shipment.”



DFBX Shipping Schedule



System	Ready to Shipping	Constraint Date*
➤ DFBX No. 1	15 Sep 04	Oct 04 **
➤ DFBX No. 2	15 Oct 04	Oct 04
➤ DFBX Nos. 3 and 4	1 Feb 05	Mar 05
➤ DFBX Nos. 5 and 6	1 May 05	Jul-Sep 05
➤ DFBX Nos. 7 and 8	1 Aug 05	30 Sep 05

* level 2 Milestones from BCR 64

** warm fit-up test at CERN



LBNL Cost Performance Summary Through June 2004



WBS	Description	BAC	% Complete
1.1.1	IR Quads	2,363.3	99
1.1.3	Cryo Feedboxes	9,166.3	85
1.1.4	IR Absorbers	5,419.9	100
1.3.2	SC Cables	1,033.0	100
1.4.3	Accelerator Physi	844.2	100
1.5.1	US LHC PM	47.3	14
1.5.4	Project Mgmt	1,711.0	98
Total (k\$)		20,584.9	93

Complete 2002, except recent \$32k cable effort

Complete 2004

Complete 2001

Complete 2002



1.1.3 DFBX Cumulative Cost & Schedule Variance



- Exercising firm change control procedures to manage MTM's fabrication
- LBNL's internal allowance for change requests is spent to address problems with VCL and bellows, and some minor design changes
- Cost contingency risk analysis was performed for the DFBX. Remaining major risk is associated with vacuum vessel close out weld
- Future change requests will draw on LHC project contingency
- EDIA has not experienced any significant negative CV creep since procurement was placed.
- LBNL's management is committed to hold the line on EDIA



Summary



- IR absorber TAS/TAN are complete and safely arrived at CERN
- Continue to make progress on the DFBX fabrication
- Major fabrication of LBL furnished material is complete
- Vacuum leak problems in bellows and vapor cooled leads are corrected
- Excellent working relationship with the vendor proved essential in resolving fabrication problems in a timely fashion
- Continue to hold two months schedule float for shipping of last DFBX with respect to Project Completion milestone
- LBNL and FNAL will continue to provide aggressive oversight and timely support to Meyer Tool to keep production on schedule