




# MQX1 FABRICATION TRAVELER




Housing S/N 25I448-13 Plug S/N MQ-6

Note: Add S/N at OP 300  
See last page for signoffs

| OP  | AREA | OPERATION DESCRIPTION   | REFERENCE PROCEDURE OR DRAWING                 | NAME    | DATE     | DR #    |
|-----|------|---|--|---------|----------|---------|
| 10  | 46   | Record I.D. Number of Superconducting Cable: <u>LHC-3-A-N0012</u> Include copy of certs in Appendix A   |  | P. Bish | 12/10/02 |         |
| 20  | 46   | Cut 4 S/C cable pieces to length, tinning ends with Stay-Bright Solder. Punch I.d. hole in both ends, mark thin edge with <b>Red</b> marker   | J. Zbasnik sketch, "Rutherford Cable for MQX1" |         | P. Bish  | 2/20/03 |
| 30  | 46   | Record I.D. Number of Copper Cable: <u>LHC-NSC37-0318</u> Include copy of certs in Appendix A   |  | P. Bish | 12/10/02 |         |
| 40  | 46   | Cut 4 Cu cable pieces to length, tinning ends with Stay-Bright Solder. Mark thick edge with <b>Blue</b> marker  | J. Zbasnik sketch, "Rutherford Cable for MQX1" |         | P. Bish  | 2/21/03 |
| 50  | 46   | Separately tin areas with 60/40 Sn Pb solder as required. Check that proper solder is used <u>P.B.</u> ; check that proper flux is used <u>P.B.</u>   | J. Zbasnik sketch, "Rutherford Cable for MQX1" |         | P. Bish  | 2/28/03 |
| 60  | 46   | Solder fill area for lambda plug seal with 60/40 Sn Pb solder, check that blue and red marks are together <u>P.B.</u> ; check that proper solder is used <u>P.B.</u> ; check that proper flux is used <u>P.B.</u> | J. Zbasnik sketch, "Rutherford Cable for MQX1" |         | P. Bish  | 3/4/03  |
| 70  | 46   | Join pretinned areas as required.   |  |         | P. Bish  | 3/4/03  |
| 80  | 46   | Send cables to plating shop for flux removal and cleaning   |  |         | P. Bish  | 3/6/03  |
| 90  | 46   | Bakeout cables at 80 C to remove water  |  |         | P. Bish  | 3/7/03  |
| 100 | 46   | Grit blast lambda plug seal area, acetone and alcohol rinse   |  |         | P. Bish  | 3/12/03 |
| 110 | 46   | Apply Kapton wrap on each side of plug seal area; check that Kapton film is .002 " thk x 0.315" wide <u>P.B.</u> . Apply two layers, each with 50% overlap.   | J. Zbasnik sketch, "Rutherford Cable for MQX1" | C. Lee  |          | 3/13/03 |
| 120 | 46   | Hold in clean, dry storage for potting  |  | C. Lee  |          | 3/13/03 |
| 130 | 46   | Record I.D. Number of Corrector Bus: <u>?</u> Include copy of certs in Appendix A   |  |         |          |         |



# MQX1 FABRICATION TRAVELER



Housing S/N 25I448-13 Plug S/N M12-6


Note: Add S/N at OP 300

See last page for signoffs

| OP  | AREA | OPERATION DESCRIPTION  | REFERENCE PROCEDURE OR DRAWING              | NAME    | DATE    | DR # |
|-----|------|--|---|---------|---------|------|
| 140 | 46   | Cut 24 corrector bus pieces to length  | J. Zbasnik sketch, "Corrector Bus for MQX1" | P. Bish | 4/16/03 |      |
| 150 | 46   | Remove baked-on Kapton insulation  | J. Zbasnik sketch, "Corrector Bus for MQX1" |         | 4/22/03 |      |
| 160 | 46   | Grit blast lambda plug seal area, acetone and alcohol rinse  |   | P. Bish | 4/22/03 |      |
| 170 | 46   | Prepare G-10 CR Plug for potting. <i>Include copy of certs in Appendix A</i>   | Procedure Needed                            | P. Bish | 4/22/03 |      |
| 180 | 46   | Insert Conductors in G-10 Plug   |   | P. Bish | 4/22/03 |      |
| 190 | 46   | Verify Proper Orientation of Conductors; witnessed by: <u>J. Z.</u>  | S/C cables face corrector bus array         | P. Bish | 5/16/03 |      |
| 200 | 46   | Mix 200 g of Stycast 2850MT(blue), 10 g of 24 LV Hardener, 6 drops of Antifoam 88 witnessed by: <u>M. G.</u> <i>Include copy of certs in Appendix A</i>  |   | P. Bish | 5/19/03 |      |
| 210 | 46   | Seal conductors per procedure  | Procedure Needed                            | P. Bish | 5/19/03 |      |
| 220 | 46   | Reserve excess epoxy for archival sample. When cured, measure durometer hardness; Durometer = <u>90</u>  | Procedure Needed                            | P. Bish | 5/20/03 |      |
| 230 | 46   | Prepare for injection in vacuum chamber  | Procedure Needed                            | P. Bish | 5/20/03 |      |
| 240 | 46   | Mix 500 g of Stycast 2850MT(blue), 25 g of 24 LV Hardener, 15 drops of Antifoam 88 witnessed by: <u>C. L.</u> <i>Include copy of certs in Appendix A</i> |   | P. Bish | 5/20/03 |      |
| 250 | 46   | Perform injection per procedure  | Procedure Needed                            | P. Bish | 5/20/03 |      |



# MQX1 FABRICATION TRAVELER



Housing S/N 25I448-13

Plug S/N MR-6


Note: Add S/N at OP 300

See last page for signoffs

| OP  | AREA | OPERATION DESCRIPTION   | REFERENCE PROCEDURE OR DRAWING | NAME    | DATE               | DR # |
|-----|------|---|--------------------------------|---------|--------------------|------|
| 260 | 46   | Reserve excess epoxy for archival sample. When cured, measure durometer hardness; Durometer = <u>90</u>   | Procedure Needed               | P. Bish | 5/21/03            |      |
| 270 | 46   | Dunk plug in LN 3 times   | Procedure Needed               | P. Bish | 5/27/03            |      |
| 280 | 46   | Vacuum leak test after warming and drying; <u>B.S. <math>2 \times 10^{-9}</math> No Helium</u> Leak rate = <u><math>4.5 \times 10^{-5}</math></u> atm cc/s <u><math>2 \times 10^{-4}</math></u> | Procedure Needed               | P. Bish | 5/21/03<br>5/28/03 |      |
| 290 | 46   | Hipot cond to cond to 5 kV, Passed Hipot? Yes <u>X</u> No <u>    </u> <u>2.5 kV 211-213, 21-023, 6-031-03</u> <u>MM12, 121, 6422</u> Include data sheet in Appendix B                           | Procedure Needed               | P. Bish | 5/28/03            |      |
| 295 | 46   | Hold for Engineer Approval to proceed<br><u>Jon Voss</u>  |                                |         |                    |      |
| 300 | 46   | Prepare <del>SS</del> Housing for potting Make sure S/N of housing matches S/N in this Traveler Include copy of certs in Appendix A   | Procedure Needed               | P. Bish | 8/28/03            |      |
| 310 | 46   | Prepare G-10CR plug/bus assembly for potting  | Procedure Needed               | P. Bish | 8/28/03            |      |
| 320 | 46   | Insert Plug into housing in vacuum chamber to allow magnet side (pipe end) potting  |                                | P. Bish | 9/16/03            |      |
| 330 | 46   | Mix 200 g of Stycast 2850MT(blue), 10 g of 24 LV Hardener, 6 drops of Antifoam 88 witnessed by: <u>m.g.</u> Include copy of certs in Appendix A   |                                | P. Bish | 9/16/03            |      |
| 340 | 46   | Pot per procedure   | Procedure Needed               | P. Bish | 9/16/03            |      |
| 350 | 46   | Reserve excess epoxy for archival sample. When cured, measure durometer hardness; Durometer = <u>89</u>   |                                | P. Bish | 9/17/03            |      |
| 360 | 46   | Position assembly in vacuum chamber for potting the DFBX side (flange end)  |                                | P. Bish | 9/17/03            |      |



## MQX1 FABRICATION TRAVELER



Housing S/N 25I448-13

Plug S/N MQ-6

Note: Add S/N at OP 300


See last page for signoffs

| OP  | AREA | OPERATION DESCRIPTION  | REFERENCE<br>PROCEDURE<br>OR DRAWING | NAME     | DATE               | DR #    |
|-----|------|--|--------------------------------------|----------|--------------------|---------|
| 370 | 46   | Mix 300 g of Stycast 2850MT(blue),<br>15 g of 24 LV Hardener,<br>9 drops of Antifoam 88                      witnessed<br>by: <u>R.H.</u><br>Include copy of certs in Appendix A |                                      | P. Brish | 9/17/03            |         |
| 380 | 46   | Pot per procedure  |                                      | P. Brish | 9/17/03            |         |
| 390 | 46   | Reserve excess epoxy for archival sample.<br>When cured, measure durometer<br>hardness; Durometer = <u>89</u>  |                                      | P. Brish | 9/29/03            |         |
| 400 | 46   | Dunk plug in LN 3 times  | Procedure<br>Needed                  | P. Brish | <del>10/1/03</del> | 9/30/03 |
| 410 | 46   | Vacuum leak test after warming and<br>drying, using Test Assembly 25M905<br>Leak rate = <del>5x10<sup>-6</sup></del> <u>1</u> atm cc/s   | Procedure<br>Needed                  | P. Brish | 10/1/03            |         |
| 420 | 46   | Package and ship to B77, include traveler<br>for work completed thus far   |                                      | P. Brish | 10/1/03            |         |

$9.8 \times 10^{-6}$  @  $5 \times 10^{-4}$  mbar



# MQX1 FABRICATION TRAVELER




**Housing S/N** 25E448-13 **Plug S/N** MQ-6

Note: Add S/N at OP 300  
See last page for signoffs

| OP  | AREA | OPERATION DESCRIPTION  | REFERENCE PROCEDURE OR DRAWING | NAME   | DATE    | DR # |
|-----|------|--|--------------------------------|--------|---------|------|
| 430 | 77   | Remove Protective Assembly 25M951 from conductors and install the lambda plate housing in the assembly fixture   |                                | C. Zee | 10/2/03 |      |
| 440 | 77   | Rotate lambda plug to proper orientation   |                                | C. Zee | 10/2/03 |      |
| 450 | 77   |  |                                |        |         |      |
| 460 | 77   | Make Bend 1 of the 28-conductor bundle   |                                |        |         |      |
| 470 | 77   | <del>PRE-TILT ALL 4 CABLE BUS BARS</del>   |                                | C. Zee | 10/2/03 |      |
| 480 | 77   | <del>WITH SIXTY BRIGHT: 10" FROM END</del>   |                                |        |         |      |
| 490 | 77   | Make the 5-inch-long solder joints for current transfer in the inner and outer cables.<br>Verify that 60/40 Sn/Pb solder is used. <u>CZ</u> . Verify that rosin-type flux is used. <u>CZ</u> . Clean any flux residue after soldering. |                                | C. Zee | 10/2/03 |      |
| 500 | 77   | Apply Kapton wrap on cable bus #1, overlapping existing Kapton wrap by at least 1.5 inch; check that Kapton film is .002 " thk x 0.315" wide <u>CZ</u> . Apply two layers, each with 50% overlap.                                      |                                | C. Zee | 10/3/03 |      |
| 505 | 77   | Apply Kapton wrap on cable bus #2, overlapping existing Kapton wrap by at least 1.5 inch; check that Kapton film is .002 " thk x 0.315" wide <u>CZ</u> . Apply two layers, each with 50% overlap.                                      |                                | C. Zee | 10/3/03 |      |
| 510 | 77   | Apply Kapton wrap on cable bus #3, overlapping existing Kapton wrap by at least 1.5 inch; check that Kapton film is .002 " thk x 0.315" wide <u>CZ</u> . Apply two layers, each with 50% overlap.                                      |                                | C. Zee | 10/3/03 |      |
| 515 | 77   | Apply Kapton wrap on cable bus #4, overlapping existing Kapton wrap by at least 1.5 inch; check that Kapton film is .002 " thk x 0.315" wide <u>CZ</u> . Apply two layers, each with 50% overlap.                                      |                                | C. Zee | 10/3/03 |      |
| 520 | 77   | Install fishbone G-10 spacers between cable conductors in the straight section. Use 14 inch long pieces.   |                                | C. Zee | 10/6/03 |      |
| 530 | 77   | Install strip insulators between corrector busses in the straight section. Use 14 inch long pieces.  |                                | C. Zee | 10/6/03 |      |



# MQX1 FABRICATION TRAVELER




**Housing S/N** 25T448-13 **Plug S/N** MQ-6

Note: Add S/N at OP 300  
See last page for signoffs

| OP  | AREA | OPERATION DESCRIPTION  | REFERENCE PROCEDURE OR DRAWING | NAME   | DATE    | DR # |
|-----|------|--|--------------------------------|--------|---------|------|
| 540 | 77   | Apply Kapton ground wrap over the bus assembly straight section; check that Kapton film is .002 " thk x 0.315" wide <u>02</u> . Apply two layers, each with 50% overlap.                       |                                | C. Zee | 10/6/03 |      |
| 550 | 77   | Apply spiral wrap of Kevlar tape over the Kapton ground wrap. 1/4 inch pitch. Epoxy the starting and stopping knots.   |                                | C. Zee | 10/6/03 |      |
| 555 | 77   | Slip the large radius elbow, with backing rings attached, into position. Clamp into position. Include a copy of the certs in Appendix A.   |                                | C. Zee | 10/6/03 |      |
| 560 | 77   | Install 2 G-10 spiders, 25M937, in the straight section as shown on 25M857. Apply a wrapping of fiberglass tape, soaked with epoxy, on both sides of the spiders to keep them in position.     |                                | C. Zee | 10/7/03 |      |
| 570 | 77   | Install Vertical Pipe assembly 25M908. <b>Note: this subassembly must have previously been thermally shocked and leak checked.</b> Include a copy of the testing report in Appendix B.         |                                | C. Zee | 10/7/03 |      |
| 580 | 77   | Bend the conductors to form the second bend and clamp in position. Insert strip and fishbone insulators between conductors and extend 1.5 inch past the horizontal elbow weld.                 |                                | C. Zee | 10/7/03 |      |
| 590 | 77   |  |                                |        |         |      |
| 600 | 77   |  |                                |        |         |      |
| 610 | 77   | Apply Kapton ground wrap to the end of the 1.5 inch-long section with G-10 insulators; check that Kapton film is .002 " thk x 0.315" wide <u>02</u> . Apply two layers, each with 50% overlap. |                                | C. Zee | 10/7/03 |      |
| 620 | 77   | Apply spiral wrap of Kevlar tape over the Kapton ground wrap. 1/4 inch pitch. Epoxy the starting and stopping knots.   |                                | C. Zee | 10/7/03 |      |
| 625 | 77   | Slip the small radius elbow, with backing rings attached, into position. Clamp into position   |                                | C. Zee | 10/7/03 |      |



# MQX1 FABRICATION TRAVELER




**Housing S/N** 25144E-13 **Plug S/N** MQ-6

Note: Add S/N at OP 300  
See last page for signoffs

| OP  | AREA | OPERATION DESCRIPTION   | REFERENCE<br>PROCEDURE<br>OR DRAWING | NAME          | DATE    | DR # |
|-----|------|---|--------------------------------------|---------------|---------|------|
| 630 | 77   | Install 1 G-10 spider as shown on 25M857. Apply a wrapping of fiberglass tape, soaked with epoxy, on both sides of the spider to keep it in position.   |                                      | C. Co         | 10/7/03 |      |
| 640 | 77   | Install Horizontal Assembly 25M907. <b>Note: the bellows in this subassembly must have previously been thermally shocked and leak checked.</b> Include a copy of the testing report in Appendix B.                                    |                                      | A. P. Roberts | 10/8/03 |      |
| 645 | 77   | Perform closeout welding. Use GTAW process, with a skipping technique and intermediate cooling with "cool gun" to minimize heat input. Fill out weld log and include in Appendix C.   |                                      |               |         |      |
| 647 | 77   | Dimensional Check of Bus Duct Piping within tolerance? Yes <u>X</u> No <u>    </u>  |                                      | A. P.         |         |      |
| 650 | 77   | Adjust bellows to the proper length. Trim conductors to a 5.75 inch overhang out of 25M907. Make sure the cable end is tinned with Stay Bright solder before cutting to prevent the cable from unravelling.                           |                                      | A. P.         |         |      |
| 655 | 77   | Ring out conductors and attach labels to conductors. <i>Include data sheet in Appendix B</i>  | MQX1 Electrical Test Procedure       |               |         |      |
| 660 | 77   | Place teflon tubes over the individual conductors to prevent end flashover during hipot testing. Teflon tubes to extend from the section with G-10 insulators 1.5 inch past the end. Wrap with mylar tape to hold the tubes in place. |                                      | A. P.         |         |      |
| 665 | 77   | Install Spacer 25M956 as shown on 25M857.   |                                      | A. P.         |         |      |
| 670 | 77   | Install Test Cap 25M950. <b>Note: this subassembly must have previously been thermally shocked and leak checked.</b> Include a copy of the testing report in Appendix B.  |                                      | A. P.         |         |      |
| 680 | 77   |   |                                      |               |         |      |
| 690 | 77   |   |                                      |               |         |      |



# MQX1 FABRICATION TRAVELER



Housing S/N 25144B-13 Plug S/N MQ-6


Note: Add S/N at OP 300  
See last page for signoffs

| OP  | AREA | OPERATION DESCRIPTION   | REFERENCE PROCEDURE OR DRAWING | NAME | DATE     | DR # |
|-----|------|---|--------------------------------|------|----------|------|
| 700 | 77   | Leak check closeout welds. Connect to ISO flange on 25M908. Leak rate less than $1 \times 10^{-9}$ atm cc/s (helium) ? Yes ____               |                                | A.P. | 10/24/03 |      |
| 710 | 77   | Dunk assembly in LN 2 times to thermally shock closeout welds. Use dry Ne gas inside piping.  |                                | A.P. | 10/28/03 |      |
| 720 | 77   | Pressure test closeout welds & lambda plug at room temperature to 370 psig with dry N <sub>2</sub> . <i>Include data sheet in Appendix B.</i> | Procedure needed               | A.P. | 10/29/03 |      |
| 730 | 77   | Leak check closeout welds. Leak rate less than $1 \times 10^{-9}$ atm cc/s (helium) ? Yes <u>X</u>  |                                | A.P. | 10/29/03 |      |
| 740 | 77   | Pressure test closeout welds and lambda plug at LN temperature to 370 psig with dry N <sub>e</sub> . <i>Include data sheet in Appendix B.</i> | Procedure needed               | A.P. | 10/29/03 |      |
| 750 | 77   | Leak check closeout welds. Leak rate less than $1 \times 10^{-9}$ atm cc/s (helium) ? Yes <u>X</u>  |                                | A.P. | 10/30/03 |      |
| 760 | 77   | Determine leak rate or rate of rise across lambda plug from flange side to pipe side. Leak rate less than 0.1 atm cc/s? Yes ____              |                                | A.P. | 10/30/03 |      |
| 770 | 77   | Determine leak rate or rate of rise across lambda plug from pipe side to flange side. Leak rate less than 0.1 atm cc/s? Yes ____              |                                |      |          |      |
| 780 | 77   | Attach "pressure-tested" label to magnet end of the assembly  |                                | A.P. | 1/7/04   |      |
| 790 | 77   |   |                                |      |          |      |
| 800 | 77   | Hipot cond to cond to 5 kV in air, Passed Hipot? Yes <u>X</u> No ____<br><i>Include data sheet in Appendix B</i>                              |                                |      |          |      |
| 810 | 77   | Hipot cond to cond to 2 kV in He, Passed Hipot? Yes ____ No ____<br><i>Include data sheet in Appendix B</i>                                   |                                |      |          |      |
| 820 | 77   |   |                                |      |          |      |





## MQX1 FABRICATION TRAVELER



Housing S/N 25I440-13

Plug S/N MG-6

Note: Add S/N at OP 300  
See last page for signoffs

| OP  | AREA | OPERATION DESCRIPTION  | REFERENCE<br>PROCEDURE<br>OR DRAWING | NAME        | DATE   | DR # |
|-----|------|--|--------------------------------------|-------------|--------|------|
| 830 | 77   | Cover the conductor bundle with a close-fitting teflon tube. Attach spacers 25M955 on the bundle as shown on 25M857 to prevent the bundle from movement inside the tube. |                                      | <i>C. Z</i> | 1-7-04 |      |
| 840 | 77   | Install protective tube assembly 25M951. Flush both sides of lambda plug with dry N <sub>2</sub> gas and cap for shipment to DFBX vendor.                                |                                      | <i>C. Z</i> | 1-7-04 |      |
| 850 | 77   | Package for shipment to DFBX vendor. Include a copy of the assembly's traveler in the shipping container.  |                                      | <i>C. Z</i> | 1-7-04 |      |

Traveler Entries Reviewed by: \_\_\_\_\_  
Jon Zbasnik

Date \_\_\_\_\_

Traveler Approved by: \_\_\_\_\_  
Joseph Rasson

Date \_\_\_\_\_

**ENGINEERING NOTE**

Cat. Code

**LH2003**

Serial #

**M8197**

Page

**1 of 17**

Author

**Jon Zbasnik**

Department

**Mechanical Engineering**

Date

**11 September 2003**


**US-LHC DFBX Safety Note**

Pressure and Leak Testing of MBX1 and MQX1 Bus Ducts


Safety Note serial Number 03-002

Date: 11 September, 2003


Prepared by:

  
Jon Zbasnik, Mechanical Engineer

Reviewed by:

  
Joseph Rasson, DFBX Manager

Approved by:

  
William Thur, Pressure Safety Committee

Distribution:

J. Zbasnik

W. Gath

J. Rasson

W. Thur

M. Katowski, EH&S Representative

M. Bona, CERN TIS

Mechanical Engineering Safety Note File

## I. Description

The MBX1 and MQX1 Bus Ducts are pressure-bearing electrical feedthroughs fabricated at LBNL that will be incorporated into the LHC Inner Triplet Feedboxes (DFBX) by our DFBX Fabrication Subcontractor, Meyer Tool and Mfg. These components contain superconducting busses that allow the superconducting inner triplet magnets and corrector magnets to be supplied via current leads in the DFBX.

A barrier in the Bus Ducts, called a lambda plug, separates the 1.8K, 1 bar superfluid helium magnet bath and the 4.3K, 1.3 bar liquid helium bath in the DFBX. Refer to LBNL Engineering Note M8162 for a report on the Lambda Plug R&D. [1]

The MBX1 Assembly is shown on LBNL Drawing 25M859 [2] and the MQX1 Assembly is shown on LBNL Drawing 25M857 [3].

Isometric views of MBX1 and MQX1 are shown in Figures 1 and 2, respectively.




Figure 1. Isometric view of MBX1. 1-Housing with Lambda Plug; 2-Vertical Pipe Section; 3-Horizontal Section (this connects to magnet); 4-test Cap (this is removed for tunnel installation); 5-Conductor Protection Tube (this is removed for attachment to DFBX); 6-Helicoflex Sealing system; 11-Short Radius 3 IPS Weld Elbow.

Author

**Jon Zbasnik**

Department

**Mechanical Engineering**

Date


**11 September 2003**

Figure 2. Isometric View of MQX1. 1 - Housing with Lambda Plug; 2 - Test Cap (this is removed for tunnel installation); 3 - Conductor Protection Tube (this is removed for attachment to DFBX); 4 - Vertical Pipe Section; 5 - Horizontal Section (this connects to magnet); 6 & 13 - Bellows Restraint (this is removed for tunnel installation); 7 - Helicoflex Sealing System; 15 - Long Radius 3 IPS Weld Elbow; 16 - Short Radius 3 IPS Weld Elbow.

The bus duct design pressure (Maximum Allowable Working Pressure, or MAWP) is 20 bar applied to the magnet side and 3.5 bar applied to the DFBX side. The duct would probably be damaged with hydrostatic testing using water since the electrical insulation would be compromised, so it will be tested pneumatically with dry nitrogen or helium. In accordance with Pub 3000, the magnet-side piping will be pressure tested to 25 bar (370 psig), which is 125% of the MAWP.

The magnet-side piping is 3 IPS (3.5 inch outer diameter) schedule 10, type 304L stainless steel pipe and weld elbows. The Lambda Plug housing is machined from a forged 304L stainless steel special weldneck flange. Welding was performed by LBNL welders using the GTAW process with ER316L filler wire. The assembly of NEMA G-10CR and conductors potted into the housing using Stycast 2850 MT (blue) epoxy completes the pressure boundary of the magnet-side piping.

Each Bus Duct has a short section of 1.5 IPS (1.90 inch outer diameter) stainless pipe, schedule 10, type 304L welded to the 3 IPS length and capped with a Helicoflex sealing system (Item 6, Figure 1 and Item 7, Figure 2). The sealing system consists of a conical flange supplied by Fermilab (P/N 390033B) that is welded to the 1.5 IPS pipe. Refer to LBNL Drawings 25M911 [4] for the MBX1 and 25M908 [5] for the MQX1 where .125 inch fillet welds are required for attachment. A blank flange (Helicoflex P/N

## ENGINEERING NOTE

Cat. Code  
**LH2003**

Serial #  
**M8197**

Page  
**4 of 17**

Author  
**Jon Zbasnik**

Department  
**Mechanical Engineering**

Date  
**11 September 2003**

T300KF75) is clamped in place with an all stainless steel Helicoflex Chain Clamp (P/N 300A75) and sealed with an aluminum seal (Helicoflex P/N HL290P). The manufacturer rates the clamp with a 20 bar pressure rating.

The MBX1 is closed with a test cap that is detailed on LBNL Drawing 25M913 [6]. The closeout weld is an edge weld as shown on Drawing 25M859 [2]. For installation at CERN in the LHC tunnel, our edge weld will be removed, the test cap discarded and an interconnection bellows supplied by Brookhaven National Laboratory will be edge welded by CERN [7].

The MQX1 is fitted with a welded metal bellows assembly supplied by Fermilab (P/N 390073) and attached as shown on LBNL Drawing 25M907 [8]. The attachment welds are made with ER316L filler wire. The bellows is specified for use in the LHC application and will be joined to an identical bellows assembly on the quadrupole magnets from Fermilab by CERN in the LHC tunnel. For testing at LBNL, the bellows assembly is fitted with a test cap shown on Drawing 25M950[9]. To prevent bellows motion during pressure testing, a squirm protection assembly, shown on Drawing 25M957 [10] is attached as shown on Drawing 25M857 [3]. For installation in the LHC, CERN will remove the test cap and weld the MQX1 bellows assembly to an identical bellows assembly attached to the Q3 magnet. This is shown on FNAL Drawing 5520-ME-390469[11].

## II. Pressure Test Hazards

The chief hazards in this test arise from the stored energy in the pressurized gas providing a driving force that could eject projectiles from the assembly.

The possible projectiles include:

- Ejection of the potted plug out of the housing
- Blow-off of the MBX1 or MQX1 Test Cap
- Blow-off of the Helicoflex blank flange
- Rupture of the MQX1 Bellows

The last two items are manufactured items with a design pressure rating of 20 bar, so they are extremely unlikely events.

Helicoflex state that the maximum torque that should be applied to the tightening screw is 18 Nm (13 ft-lbs).

The stored energy of the pressurized magnet-side piping of either MBX1 or MQX1 is given by:

$$U = \frac{P_h V_h}{\gamma - 1} \left[ 1 - \left( \frac{P_f}{P_h} \right)^{\frac{\gamma - 1}{\gamma}} \right],$$

where  $U$  = stored energy in N-m (J)

$P_h$  = Initial Vessel Pressure (absolute) in N/m<sup>2</sup> (Pa) = 25 bar = 2.5 MPa

$P_f$  = Final Vessel Pressure (absolute) in N/m<sup>2</sup> (Pa) = 0.1 MPa

$V_h$  = Vessel Volume in m<sup>3</sup> = 442 in<sup>3</sup> = 7.2 x 10<sup>-3</sup> m<sup>3</sup>

$\gamma$  = specific heat ratio,  $C_p/C_v$ , = 1.67 for helium and 1.4 for nitrogen.

If we test with dry nitrogen,

$$U = \frac{2.5 \times 10^6 * 7.2 \times 10^{-3}}{1.4 - 1} \left[ 1 - \left( \frac{.1}{2.5} \right)^{\frac{1.4 - 1}{1.4}} \right]$$

$$U = 4.5 \times 10^4 [1 - (.04)^{.286}]$$

$$U = 2.7 \times 10^4 \text{ N-m or } 27 \text{ kJ}$$

The stored energy is quite low, and is equivalent to about 6.6 g of TNT.

If we test with helium,

$$U = \frac{2.5 \times 10^6 * 7.2 \times 10^{-3}}{1.67 - 1} \left[ 1 - \left( \frac{.1}{2.5} \right)^{\frac{1.67-1}{1.67}} \right]$$

$$U = 2.69 \times 10^4 [1 - (.04)^{.401}]$$

$$U = 2.0 \times 10^4 \text{ N-m or 20 kJ}$$

The stored energy is quite low, and is equivalent to about 5 g of TNT.

In spite of the rather low stored energies, the part should be tested behind a protective barricade such as inside a 1-inch-thick plywood box. The box should be large enough to accommodate the styrofoam dewar for cold pressure testing. The corners should be reinforced with 2 inch Al angle. The top should be easily removable to allow the part to be placed inside. The high pressure line and LN fill tube can also penetrate through the top.

### III. Calculations

*Allowable pressure in 3 inch pipe, fittings, and welds.*

Assume full penetration welds, without Radiographic Testing. Using the ASME Boiler and Pressure Vessel Code as a guide, the allowable pressure in psi is given by:

$$P = \frac{SEt}{R + .6t},$$

where S = allowable stress (psi) = 16,500 psi for 304L stainless steel  
 E = Joint Efficiency = .65 because of the welds  
 R = inner radius = 1.63  
 t = wall thickness (inch) = .12 inch

$$P_{\text{allowable}} = 756 \text{ psig}$$

The test pressure of 370 psig is considerably below the allowable pressure of 756 psig.




Figure 3. Cross-sectional sketch of the Lambda Plug.

*Shear Stress in Stycast 2850MT bond between 304 Stainless Steel and the G-10CR Insulator block.*  
 We take the limiting case that the entire pressure load is carried by the Stycast epoxy bond between the stainless housing and the G-10CR insulator block,

$$\tau_{shear} = \frac{PA_{pipe}}{A_{shear}}$$

$$\tau_{epoxy} = P \frac{\pi r_i^2}{2\pi r_{G-10} l_{epoxy}},$$

where  $P$  = test pressure = 370 psig

$r_i$  = inner radius of piping = 1.63 inch

$r_{G-10}$  = outer radius of G-10CR insulator = 1.35 inch

$l_{epoxy}$  = length of epoxy bond = 1.62 inch

$$\tau_{epoxy} = 370 \times \frac{1.63^2}{2 * 1.35 * 1.62}$$

$$\tau_{epoxy} = 225 \text{ psi}$$

#### *Shear Stress in NEMA G-10CR Plug*

In this case we have the limiting case in which the pressure load is carried by a shear load in the end of the G-10 insulator block.



**ENGINEERING NOTE**Cat. Code  
**LH2003**Serial #  
**M8197**Page  
**8 of 17**Author  
**Jon Zbasnik**Department  
**Mechanical Engineering**Date  
**11 September 2003**

$$\tau_{G-10} = P \frac{\pi r_i^2}{2\pi r_{G-10} l_{G-10}}$$

where  $P$  = test pressure = 370 psig $r_i$  = inner radius of piping = 1.63 inch $r_{G-10}$  = outer radius of G-10CR insulator joint = 1.1 inch $l_{G-10}$  = shear length of G-10CR = .75 inch

$$\tau_{G-10} = 370 \frac{1.63^2}{2 * 1.1 * .75}$$

$$\tau_{G-10} = 596 \text{ psi}$$

These shears are very low and are well within the materials' capability. In [1, 12], pre-prototype lambda plugs were pressure-tested to 420 psig (29 bar) at LN temperature with no degradation in properties.

The closeout weld for the MBX1 test cap is a .06 inch edge weld with a diameter of 3 inch. Using the formula for allowable hoop stress,

$$P = \frac{SEt}{R},$$

we find the allowable pressure to be 429 psi, using the same allowables as in the above. The shear stress on the closeout weld is 4,625 psi for the 370 psig test pressure. The MBX1 test cap closeout weld is thus safe to test to 370 psig.

The bellows assembly for the MQX1 is welded to the horizontal pipe section with a .125 inch fillet weld. This weld can be subjected to a maximum 7300 lb shear load from the bellows restraint assembly. The resulting shear stress through the weld throat is  $7300 / (\pi \times 3.5 \times .707 \times .125) = 7500$  psi. This is less than the stress allowable of 16,500 psi for the weld metal.

The MQX1 test cap closeout weld is a .08 fillet weld with a mean diameter of 5.36 inch. The hoop stress through the weld throat at the 290 psi design pressure is 13,740 psi. This is less than the stress allowable of 16,500 psi. This is therefore safe to test to 390 psig.

## ENGINEERING NOTE

Cat. Code  
LH2003Serial #  
M8197Page  
9 of 17Author  
Jon ZbasnikDepartment  
Mechanical EngineeringDate  
11 September 2003

## Pressure and Leak Testing Data Sheets

*Photocopy the sheets in this section and fill out for each Bus Duct*Housing Number 257448-13

## IV. Pressure &amp; Leak Testing

## a. OP 700 (MBX1), OP 700 (MQX1): Post-Weld Leak Check

Connect a calibrated helium mass spectrometer leak detector to Item 6, Figure 1 for the MBX1 or to Item 7, Figure 2 for the MQX1 and leak check the closeout welds using a tracer probe method in which helium is sprayed over the weld joints. The leak rate should be less than  $1 \times 10^{-9}$  atm cc/sec (helium).

*The maximum acceptable room temperature helium leak rate for the lambda plug itself is 0.1 atm cc/sec (helium), which exceeds the maximum leak rate that can be measured with a conventional helium mass-spectrometer type leak detector. If the lambda plug leak rate is too high for the leak detector, pump in parallel on the Conductor Protection Tube with the leak detector.*

*Background  $4.2 \times 10^{-10}$  atm cc/sec the*

Date: 10/24/03 Helium Leak Rate: φ No Response Signed: \_\_\_\_\_Parallel Pumping on Conductor Protection Tube? Yes ✓ No \_\_\_\_\_Witnessed: JR Danna

## b. OP 710 (MBX1), OP 710 (MQX1): Thermal Shock to LN Temperature

Make sure a teflon O-ring is used to seal the Protection tube to the Lambda Plug Housing.

Pressurize both sides of the assembly shown in Figure 1 or Figure 2 to 20 psig with pure neon gas, valve the gas supply off and submerge the assembly in a bath of Liquid Nitrogen. Neon is used in place of helium gas to avoid saturating the conductor insulation with helium.

Hold in the LN bath for at least 1 hour to allow the part to reach LN temperature.

Remove from Liquid Nitrogen bath and allow the part to reach room temperature. Set up a fan to circulate a flow of air over the part and speed the warmup. Allow sufficient time for the part to defrost and become dry.

Repeat the process to obtain 2 thermal cycles.

Signed: Anna Petridis - 10/28/03Witnessed: JR Danna

Author

Jon Zbasnik

Department

Mechanical Engineering

Date

11 September 2003

**c. OP 720 (MBX1), OP 720 (MQX1): Room Temperature Pressure Test**

The pressure test is to be performed using dry nitrogen gas.

Hook up dry nitrogen gas source to the magnet side piping as indicated in Figure 3.

Use pressure safety manifold M8104-6 with a relief valve set to 500 psig.

Allow any leakage across the lambda plate to be vented out the Conductor Protection Tube.

Place the part in the protective barrier described above.

Raise the pressure to 370 psig in steps of about 50 psi. Pause at each step for 60 sec. When 370 psig is attained, close the shutoff valve and record the test gauge reading for 10 minutes at 1 minute intervals.

Reduce pressure slowly to 0 psig.




Figure 3. Pressure Test Setup.

Date: 10/29/03

|            |                   |
|------------|-------------------|
| Time: 7:24 | Pressure: 370 PSI |
| Time: 7:25 | Pressure: 368     |
| Time: 7:26 | Pressure: 365     |
| Time: 7:27 | Pressure: 360     |
| Time: 7:28 | Pressure: 355     |

**ENGINEERING NOTE**Cat. Code  
**LH2003**Serial #  
**M8197**Page  
**11 of 17**Author  
**Jon Zbasnik**Department  
**Mechanical Engineering**Date  
**11 September 2003**

|                   |                      |
|-------------------|----------------------|
| Time: <u>7:29</u> | Pressure: <u>345</u> |
| Time: <u>7:30</u> | Pressure: <u>340</u> |
| Time: <u>7:31</u> | Pressure: <u>335</u> |
| Time: <u>7:32</u> | Pressure: <u>320</u> |
| Time: <u>7:33</u> | Pressure: <u>325</u> |
| Time: <u>7:34</u> | Pressure: <u>320</u> |
| Time: _____       | Pressure: _____      |
| Time: _____       | Pressure: _____      |
| Time: _____       | Pressure: _____      |
| Time: _____       | Pressure: _____      |

Signed: Ahmet Bekediz - 10/29/03Witnessed: [Signature]**d. OP 730 (MBX1), OP 730 (MQX1): Leak Check after Room Temperature Pressure Test**

Connect a calibrated helium mass spectrometer leak detector to Item 6, Figure 1 for the MBX1 or to Item 7, Figure 2 for the MQX1 and leak check the closeout welds using a tracer probe method in which helium is sprayed over the weld joints. The leak rate should be less than  $1 \times 10^{-9}$  atm cc/sec (helium).

*The maximum acceptable room temperature helium leak rate for the lambda plug itself is 0.1 atm cc/sec (helium), which exceeds the maximum leak rate that can be measured with a conventional helium mass-spectrometer type leak detector. If the lambda plug leak rate is too high for the leak detector, pump in parallel on the Conductor Protection Tube with the leak detector.*

Background  $2.8 \times 10^{-10}$  ATM cc/sec. HeDate: 10/29/03 Helium Leak Rate: 0 No Response Signed: Ahmet BekedizParallel Pumping on Conductor Protection Tube? Yes X No \_\_\_\_\_

Witnessed: \_\_\_\_\_

**e. OP 740 (MBX1), OP 740 (MQX1): Pressure Test at LN Temperature**

The pressure test is to be performed using neon gas, with the assembly immersed in liquid nitrogen.

Hook up the neon gas source to the Assembly as indicated in Figure 4.

Use pressure safety manifold M8104-6 with a relief valve set to 500 psig.

Author  
**Jon Zbasnik**

Department  
**Mechanical Engineering**

Date  
**11 September 2003**


Allow any leakage across the lambda plug to be vented out the Conductor Protection Tube through a relief valve set to 30 psig. The relief valve is at room temperature.

Place the part in the protective barrier described above and fill the styrofoam dewar with liquid nitrogen..

Raise the pressure to 370 psig in steps of about 50 psi. Pause at each step for 60 sec. Maintain at 370 psig for 10 minutes.

Reduce pressure slowly to 0 psig.

Allow the assembly to reach room temperature



**Figure 4. LN Temperature Pressure Test Setup.**

Date: 10/29/03

Time: 2:45 Pressure at 370 psig  
Time: 2:55 Pressure released to 0 psig

Signed: Ahmet Pekelis

Witnessed: Rene Anderson

**ENGINEERING NOTE**

Author

**Jon Zbasnik**

Department

**Mechanical Engineering**

Date

**11 September 2003****f. OP 750 (MBX1), OP 750 (MQX1): Leak Check after LN Temperature Pressure Test**

Connect a calibrated helium mass spectrometer leak detector to Item 6, Figure 1 for the MBX1 or to Item 7, Figure 2 for the MQX1 and leak check the closeout welds using a tracer probe method in which helium is sprayed over the weld joints. The leak rate should be less than  $1 \times 10^{-9}$  atm cc/sec (helium).

*The maximum acceptable room temperature helium leak rate for the lambda plug itself is 0.1 atm cc/sec (helium), which exceeds the maximum leak rate that can be measured with a conventional helium mass-spectrometer type leak detector. If the lambda plug leak rate is too high for the leak detector, pump in parallel on the Conductor Protection Tube with the leak detector.*

*Background  $4.8 \times 10^{-10}$  ATM CC/Sec He*

Date: 10/30/03 Helium Leak Rate: Ø No Response Signed: Amir Rashedi

Parallel Pumping on Conductor Protection Tube? Yes X No       

Witnessed: [Signature]

**g. OP 760 (MBX1), OP 760 (MQX1): Lambda Plug Leak Check after LN Temperature Pressure Test**

*The maximum acceptable helium leak rate for the lambda plug is 0.1 atm cc/sec (helium), which exceeds the maximum leak rate that can be measured with a conventional helium mass-spectrometer type leak detector. Follow the steps in g.1 if the leak rate can be measured with a conventional leak detector. If the leak rate cannot be measured with a mass spectrometer, perform a rate of rise measurement in g.2 or g3.*

**g.1 Leak Detector Method**

Remove the Conductor Protection Tube and connect a helium mass spectrometer leak detector to the assembly as in part IV-a above. Apply a spray of Helium gas to the exposed conductors. Measure and record the room temperature leak rate.

Date:                      Helium Leak Rate:                      Signed:                     

Witnessed:                     

**g.2 Rate of Pressure Rise Method**

Install a "Rad-Lab" Tee fitting to the Helicoflex Seal Flange. Connect one leg of the Tee to a pumping station through a Veeco-style vacuum valve and install a Convectron vacuum gauge on the other leg. Make sure the Conductor Protection Tube is opened to the atmosphere.

## ENGINEERING NOTE

Author  
Jon ZbasnikDepartment  
Mechanical EngineeringDate  
11 September 2003

Evacuate the piping to about 20 mTorr.

Close the Veeco valve and record the reading of the convectron gage every 60 sec.

Allow the pressure to rise to about 10 Torr.

*Note: The trapped volume is 7.2 liter, so the rate of pressure rise must be less than 3.8 mTorr/sec to pass this test.*

Date: 10/30/03

|             |                    |
|-------------|--------------------|
| Time: 10:20 | Pressure: 80 mT    |
| Time: 10:21 | Pressure: 77.5 mT  |
| Time: 10:22 | Pressure: 1.4 T    |
| Time: 10:23 | Pressure: 2.2 T    |
| Time: 10:24 | Pressure: 2.8 T    |
| Time: 10:25 | Pressure: 3.4 T    |
| Time: 10:26 | Pressure: 4 T      |
| Time: 10:27 | Pressure: 4.8 T    |
| Time: 10:28 | Pressure: 5.3 T    |
| Time: 10:29 | Pressure: 5.8 T    |
| Time: 10:30 | Pressure: 6.5 T    |
| Time: 10:31 | Pressure: 7 T      |
| Time: 10:32 | Pressure: 7.5 T    |
| Time: 10:33 | Pressure: 8 T      |
| Time: 10:34 | Pressure: 8.5 Torr |

Signed: Ahmet Pekediz

Witnessed: \_\_\_\_\_

**g3. Alternate Rate of Pressure Rise Method**

Install a "Rad-Lab" Tee to the Conflat Flange on the end of the Conductor Protection Tube.

Connect one leg of the Tee to a pumping station through a Veeco-style vacuum valve and install a Convectron vacuum gauge on the other leg.

Make sure the Helicoflex flange is opened to the atmosphere.

Evacuate the Conductor Protection Tube to about 20 mTorr.

Close the Veeco valve and record the reading of the convectron gage every 60 sec.

Allow the pressure to rise to about 10 Torr.

**ENGINEERING NOTE**Cat. Code  
**LH2003**Serial #  
**M8197**Page  
**15 of 17**Author  
**Jon Zbasnik**Department  
**Mechanical Engineering**Date  
**11 September 2003**

*Note: The trapped volume for MBX1 is 4.3 liter, so the rate of pressure rise must be less than 6.5 mTorr/sec to pass this test, and the trapped volume for MQX1 is 8.3 liter, so the rate of pressure rise must be less than 3.4 mTorr/sec to pass this test.*

Date: \_\_\_\_\_

|             |                 |
|-------------|-----------------|
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |
| Time: _____ | Pressure: _____ |

Signed: \_\_\_\_\_

Witnessed: \_\_\_\_\_



**ENGINEERING NOTE**

Author

**Jon Zbasnik**

Department

**Mechanical Engineering**

Date

**11 September 2003****V. Labeling**

A "LBNL Pressure Tested" label will be attached to each bus duct to provide a lasting record of the pressure testing that was done. The label (in draft form) is shown below. The label will be made from .016 inch (0.4 mm) thick 304L stainless steel. The majority of the information will be silk screened using blue epoxy ink. This has been verified to withstand thermal cycling to LN temperature and should withstand cycling to 2K.

Fill in the following information using an electric vibrating pencil:

- A: For MBX1 it should read 25M859 and for MQX1 it should read 25M857
- B: Use the Housing Number entered on the appropriate fabrication traveler
- C: Enter the LBNL employee number of the person who performed the test
- D: Enter the date the test was performed; should correspond to the date entered on the traveler

| <b>LBNL PRESSURE TESTED</b> |            |
|-----------------------------|------------|
| DWG. NO.                    | 25M85      |
| SAFETY NOTE                 | 03 - 002   |
| DESIGN PRESS.               | 290 PSI    |
| (MAWP)                      | 20 BAR     |
| WORKING FLUID               | HELIUM     |
| WORKINGTEMP.                | -456 F 2 K |
| TEST AT 77K TO 1.25 x MAWP  |            |
| TEST NUMBER                 | 251448 -   |
| EMP                         | DATE /03   |

Attach the label to the bus duct by a small tack weld in each of the 4 corners. Attach the label on the vertical pipe section, directly opposite the 1.5 IPS section.

**VI. Associated Procedures**

All relevant procedures required to complete the testing are contained in this safety note.

**ENGINEERING NOTE**

Cat. Code

**LH2003**

Serial #

**M8197**

Page

**17 of 17**

Author

**Jon Zbasnik**

Department

**Mechanical Engineering**

Date

**11 September 2003****VII. References**

1. Jon Zbasnik, "Lambda Plug R&D Report", LBNL Engineering Note M8162.
2. LBNL Drawing 25M859, "Pipe Weldment, MBX1"
3. LBNL Drawing 25M857, "Pipe Weldment, MQX1"
4. LBNL Drawing 25M911, "MBX1 Vertical Pipe Assembly"
5. LBNL Drawing 25M908, "MQX1 Vertical Pipe Assembly"
6. LBNL Drawing 25M913, "MBX1 Test Cap"
7. A drawing will be prepared by BNL that details this connection.
8. LBNL Drawing 25M907, "MQX1 Horizontal Pipe Assembly"
9. LBNL Drawing 25M950, "MQX2 Test Cap Assembly"
10. LBNL Drawing 25M957, "MQX1 Restraint Assembly"
11. FNAL Drawing, 5520-ME-390469, "Interconnect Layout"
12. Jon Zbasnik, "Pressure Test of Pre-Prototype High-Current Feedthrough", LBNL engineering Note M8104

**VIII. Signature Authority and Distribution**

This safety note must be signed by the following: Jon Zbasnik (author), Joseph Rasson (DFBX Manager), and William Thur (Pressure Safety Committee).

The note shall be distributed to the signers as well as to: William Gath (Assembly Shop), Matt Katowski (EH&S Representative), Maurizio Bona (CERN TIS), and to the LBNL Mechanical Engineering Safety File.

## ENGINEERING NOTE

Cat. Code  
LH2004Serial #  
M20007Page  
15 of 16

Author

Doyle Byford and Jon Zbasnik

Department  
Mechanical EngineeringDate  
29 Aug, 2003

## X. DATA SHEETS FOR OPERATION 800 AND 810 TESTS

Data sheet for operation 800 test  
Housing S/N 251448-13

| Conductor | Leakage,<br>micro amps<br>or<br>Trip<br>Voltage | Conductor | Leakage,<br>micro amps<br>or<br>Trip<br>Voltage | Conductor | Leakage,<br>micro amps<br>or<br>Trip<br>Voltage |
|-----------|---|-----------|---|-----------|---|
| 5U        | 0.0   | V3B       | 0.0   | A3B       | 0.0   |
| 5L        | ↓   | V3A       | ↓   | A3A       | ↓   |
| 8U        | ↓   | A4B       | ↓   | A2B       | ↓   |
| 8L        | ↓   | A4A       | ↓   | A2A       | ↓   |
| B6B       | 0.0   | B4B       | ↓   | H1B       | ↓   |
| B6A       | ↓   | B4A       | ↓   | H1A       | ↓   |
| B3B       | ↓   | H2B       | ↓   | V1B       | ↓   |
| B3A       | ↓   | H2A       | ↓   | V1A       | ↓   |
| H3B       | ↓   | V2B       | ↓   |           |   |
| H3A       | ↓   | V2A       | ↓   |           |   |

Signed Eric Han Date 11-7-03