MQX2 Hipot in Helium

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 07:58:57 PM

User Name: EB

Device Tested

Model Number: Feed Box B

Serial Number: A1 thru A5 to M2

Setup Filename: Leads In Air & He

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:01:17 PM

User Name: [illegible]

Device Tested

Model Number: Feed Box B

Serial Number: A6 thru B4 to M3

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:03:00 PM

User Name: [illegible]

Device Tested

Model Number: Feed Box B

Serial Number: B5 thru C3 to M4

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:04:32 PM

User Name: [illegible]

Device Tested

Model Number: Feed Box B

Serial Number: C4 thru D2 to M5

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:10:27 PM

User Name:

Device Tested

Model Number: Feed Box B

Serial Number: D3 thru D6 to M6

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:08:30 PM

User Name: [illegible]

Device Tested

Model Number: Feed Box B

Serial Number: E1 thru E4 to M8

Setup Filename: Leads In Air & He

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:12:04 PM

User Name: [illegible]

Device Tested

Model Number: Feed Box B

Serial Number: E5 thru F2 to M9

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:13:52 PM

User Name: EJB

Device Tested

Model Number: Feed Box B

Serial Number: F3 thru F6 to M10

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:15:43 PM

User Name: ECB

Device Tested

Model Number: Feed Box B

Serial Number: G1 thru G3 to M17

Setup Filename: Leads In Air & He

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:17:29 PM

User Name:

Device Tested

Model Number: Feed Box B

Serial Number: G4 thru G5 to M18

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:43:05 PM

User Name: EB

Device Tested

Model Number: Feed Box B

Serial Number: G6 to H2 thru M19

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:21:29 PM

User Name: ECB

Device Tested

Model Number: Feed Box B

Serial Number: H3 thru H4 to M20

Setup Filename: Leads In Air & He

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:23:08 PM

User Name: ECB

Device Tested

Model Number: Feed Box B

Serial Number: H5 thru I1 to M21

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:24:57 PM

User Name: [illegible]

Device Tested

Model Number: Feed Box B

Serial Number: I2 thru I3 to M22

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:26:31 PM

User Name: ECB

Device Tested

Model Number: Feed Box B

Serial Number: I4 to M23

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:29:03 PM

User Name: ECB

Device Tested

Model Number: Feed Box B

Serial Number: I5 thru J2 to M12

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	27	1	Pass	Pass	60.0s	0.65KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:30:36 PM

User Name: ECB

Device Tested

Model Number: Feed Box B

Serial Number: J3 thru J6 to M13

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	27	1	Pass	Pass	60.0s	0.65KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:35:43 PM

User Name: [illegible]

Device Tested

Model Number: Feed Box B

Serial Number: K1 thruK4 to M14

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	27	1	Pass	Pass	60.0s	0.65KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:38:37 PM

User Name: [illegible]

Device Tested

Model Number: Feed Box B

Serial Number: K5 thru L2 to M15

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	27	1	Pass	Pass	60.0s	0.65KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT		03/17/1999

Test Date: 05/26/2005

Test Time: 08:40:44 PM

User Name: GM

Device Tested

Model Number: Feed Box B

Serial Number: 32 pin connector cold mass

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	28	1	Pass	Pass	60.0s	0.30KV	0.0microamps