MBX2 Hipot in Helium

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT	9111100	02/01/2004

Test Date: 08/22/2005

Test Time: 08:09:00 PM

User Name: Glen Horsky

Device Tested

Model Number: box C

Serial Number: LBX line M-1 thru M-7 in helium
VOLTAGE TAPS

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT	9111100	02/01/2004

Test Date: 08/22/2005

Test Time: 08:37:49 PM

User Name: [illegible]

Device Tested

Model Number: box C

Serial Number: LBX WU heaters M-4 N-1 thru

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	25	1	Pass	Pass	60.0s	0.65KV	0.0microamps
2	DC Withstand	25	2	Pass	Pass	60.0s	0.65KV	0.0microamps
3	AC Withstand	25	3	Pass	Pass	1.0s	1.20KV	0.000mA

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT	9111100	02/01/2004

Test Date: 08/22/2005

Test Time: 08:54:05 PM

User Name: Glen Hawley

Device Tested

Model Number: box C

Serial Number: LBX 19 pin connector
TEMP. SENSORS

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	15	1	Pass	Pass	60.0s	2.00KV	0.0microamps
2	DC Withstand	15	2	Pass	Pass	60.0s	2.00KV	0.0microamps

Test Instruments Used

Test Model #	Test Serial #	Calibration Due Date
7550DT	9111100	02/01/2004

Test Date: 08/22/2005

Test Time: 08:19:29 PM

User Name: Glen Koresky

Device Tested

Model Number: box C

Serial Number: LBX line N-4 thru N-7 QUENCH HEATERS

Setup Filename: Leads In Air & He.

Results

	Test Type	Memory	Step	Pass/Fail	Test Result	Timer	Parameter 1	Parameter 2
1	DC Withstand	26	1	Pass	Pass	60.0s	1.40KV	0.0microamps